

Weeks 21–23

Work area Building 10

- Installation of facade closest to existing Ångström.
- Roof work
- Ground work
- Interior additions to the framework

Work area Building 9

- Interior inspections, tests and various additional work ongoing.
- Detail planning of grounds and asphaltting.

Work area Building 5 Recycling

- Final adjustments and tests during week 21 ahead of final transfer week 22.

Work area Building 1 Goods Reception

- Demolition and dismantling start week 22.
- Installing walls

Work area Building 1 link to Building 10

- Work with new joist work in the old entrance between Building 10 and Building 1, floor 1.
- Change of windowpanes in room closest to Building 10; separate information on this will be sent to those affected. Starts 18 May.

Disturbances

- We try to warn about major disturbances caused by noise that we are aware of. However, it is not always possible to provide the right information about times and extent of the work. Ear plugs are available in the library. During this period, there will be noise from demolition work in Goods Reception and from work ongoing at Building 1's entrance.
- Strong smells can occur from asphaltting, laying flooring, painting and similar. Since there have been enquiries about this, we would like to assure you that the products being used are not hazardous. As long as the safety instructions for the products do not require protective respiratory equipment for those working directly with these products, we do take any extra measures to avoid smells from spreading.

Closures, provisional arrangements

- According to the attached site plans.

Noticeable upcoming work (preliminary start times)

- Work with commissioning buildings, in consultation with Operations.
- The temporary wall in the staff room needs to be worked on and potentially moved some. NCC will be in contact with more information about this.

Construction management for NCC and Akademiska Hus




UPPSALA
UNIVERSITET



AKADEMISKA HUS



- OMB 2 Källsortering - 2304-2505
- OMB 2 - Godsmottagning 2806-1008
- OMB 2 Verkstad - 1018-2509
- Upplaggsyla
- Delat arbetsyta mellan JU och NCC



Ångström e tapp A. - 40 51 620

C108-1

PROJEKTANT: K. Eriksson 7.1

PROJEKTERINGSFÖRETAG: NCC

BYGGNADENS NAMN: T. 3

BYGGNADENS ADRESS: U. 8

BYGGNADENS FUNKTION: U. 8

BYGGNADENS ÅR: 2024-03-09

BYGGNADENS PLAN: Plan K1

BYGGNADENS HÖJD: Hög 1 & 5

BYGGNADENS OMB: OMB 1 & OMB 2

BYGGNADENS PLAN: A1

